



WMC AMERICAN UNIVERSITY EAST CAMPUS
SITE PLAN RENDERING
05.13.2014

L01

American University East Campus November 17 Community Meeting

Agenda

- I. Project Status Update (7:00 - 7:30)
- II. 6-Month Look Ahead (7:30 - 7:45)
- III. Trucking Update (7:45 - 8:00)
- IV. Q & A (8:00 - 8:30)

Status update

- Erosion and sediment control completed
- Pile driving completed
- Dewatering system installed
- Shoring and excavation has commenced

Status update



Sediment fence



Pile installation



Dewatering well installation



Lagging and excavation



Look Ahead

Six Month Look-Ahead Schedule						
	2014		2015			
Phase	Nov	Dec	Jan	Feb	Mar	Apr
Sheeting and Shoring	[Blue bar]					
Dewatering	[Blue bar]					
Excavation	[Blue bar]					
Geo-piers		[Blue bar]				
Foundations				[Blue bar]		
Tower Crane Installation				Mid-Feb	Mid-Mar	

Look Ahead




Dewatering system



Lagging and excavation



Geopiers



Tower Crane Installation

Trucking: Monitoring & Enforcement

ISSUE: Trucks using Foxhall Road

RESPONSE:

- Built into the project's contract the requirement that the approved trucking plan be adhered to at all times. This is a condition of the contract.
- Relayed to all contractors and drivers that driving on an unapproved route will result in immediate removal from the project. This information is reinforced on a regular basis.

Trucking: Monitoring & Enforcement

RESPONSE (continued):

- Tagging of trucks
- 17 drivers removed from project
- Posted routes at the egress gate of the site
- Flagman monitoring the gate leaving the site reminds drivers that Foxhall is not permitted
- Traffic person was posted at the intersection of Nebraska and Foxhall to stand watch and report violations

Trucking



Skanska Onsite Team



David Coleman
Project Executive



Elias Bezabhe
Project Manager



Steve Griffin
Assistant Superintendent



Eric Henson
Superintendent

301-704-9176
AUEC@skanska.com

American University Team

Andrew Huff

Director of Community Relations

202.440.2221

ahuff@american.edu

Robert van Hoek

Senior Project Manager

202.345.7160

vanhoek@american.edu

Onyel Bhola

Project Coordinator

240.565.7707

onyel@american.edu

Don Harvey

Construction Manager

202.701.5195

dharvey@american.edu

**American University
Public Safety
202-885-2527**

Q & A