







American University East Campus Community Meeting February 5, 2015





Agenda

- I. Project Status Update (7:00 7:15)
- II. 6-Month Look Ahead (7:15 7:30)
- III. Schedule & Work Hours (7:30 8:00)
- IV. Q & A (8:00 8:30)







Status update

- Shoring completed
- Dewatering system completed and operational
- Excavation has commenced but behind planned completion
- Geo-piers & Footings to commence this month but behind planned commencement date







Status update



Excavation (facing north)







Status update



Excavation (facing south)





Look Ahead

East Campus Project

Six Month Look-Ahead Schedule

	2015												
Phase	February	March	April	May	June	July							
Mass Excavation													
Geo-Piers & Footings													
Foundations & Garage Structure													
Concrete Batch Plant Installation													
Tower Crane Installation													







Look Ahead



Geo-Piers



Concrete Batch Plant



Garage Structure Construction



Tower Crane Installation







Remaining Project Schedule

		2015										2016									
Task	Eab								Dec												
Below Grade Structure	гер	IVIdi	Арі	ividy	Juli	Jui	Aug	Seh	00	NOV	Dec	Jan	Feb	IVIdI	Арі	ividy	Juli	Jui	Aug		
Excavation														Legend							
		i	i											Legenu							
Geo-piers			ļ												Work acti	vities pote	ntiallyim	pacted by	weather		
Concrete															Work activities not impacted by weather						
Site Utilities															Building 4 and 6 enclosed						
Building 6																					
Above ground structure																					
Rough-in and finishes																					
Enclosure/Envelope											<										
Building 4																					
Above ground structure																					
Rough-in and finishes																					
Enclosure/Envelope												<									
Building 2																					
Above ground structure																					
Rough-in and finishes																					
Enclosure/Envelope											•										
Building 1																					
Above ground structure																					
Rough-in and finishes																					
Enclosure/Envelope																					
Building 3																					
Above ground structure																					
Rough-in and finishes																					
Enclosure/Envelope																					
Fixture, Furniture & Equipment																					
Occupancy																					







Concerns with schedule

- Originally planned schedule May 2014 April 2016
- Actual/Current schedule September 2014 July 2016
 - Delay in start due to additional testing, design and permitting of dewatering system
- 41 days lost due to weather
- 29.5 out of 72 or 40% allowable hours/week lost due to hours of construction dictated by Conditions of Approval
 - 41 (c) Hours of Construction and Pre-Construction Community Meeting The University shall limit construction hours to Monday - Friday 7:30 a.m. to 4:00 p.m. Interior work not creating an impact on adjacent properties may take place outside of these hours.
- No additional hours to make up lost time
- Fixed completion of July 2016 due to our need to house 590 students by August 2016



Proposed Modification of Work Hours

- Move Monday Friday start time to 7:00am
- Extend Monday Friday work hours to 6:00pm
 - Flexibility to work beyond 4:00pm Monday Friday should conditions prevent us from completing planned work by 4:00pm, e.g. concrete finishing
- Ability to work 8:00am 6:00pm on Saturdays to make up for time lost during the week due to weather or advance/accelerate the schedule to complete the project sooner

SKANSKA





Skanska Onsite Team



David Coleman Project Executive



Elias Bezabhe Project Manager



Steve Griffin Assistant Superintendent



Eric Henson Superintendent

301-704-9176 AUEC@skanska.com





American University Team

Andrew Huff Director of Community Relations

202.440.2221 ahuff@american.edu Robert van Hoek Senior Project Manager

202.345.7160 vanhoek@american.edu **Onyel Bhola** Project Coordinator

240.565.7707 onyel@american.edu

American University Public Safety 202-885-2527







